EXTENSION OF TIME

Name of the Work:	Construction of Anganawadi building at Karekallu village Vinayakanagara W.No.14.
Job No:	014-13-000023
Work order No:	EE/DD/WO/402/2012-13 Dt:04.03.2013
BR No:	450/2013-14 Dt:31.10.2013

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

14/2/15

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike

ವಿಷಯ :-

ಪುಟದ ಸಂಖ್ಯೆ 12

ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

52) ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ KRIDL ರವರಿಗೆ Construction of Anganawadi building at Karekallu village Vinayakanagara W.No.14 ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 4-3-13 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 20-8-13 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 76 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡ ವಿಧಿಸುವ ಹಾಗೂ ಕಾಲವಿಸ್ತರಣೆ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

53) ಕಲಂ 30/6

ಕಲಂ 54) ಪ್ರಕಾರ ಕಲಂ (52) ರಂತೆ, ಸಲ್ಲಿಸಿರುವಂತೆ ಮಂಜೂರಾತಿ/ನಿರಾಕರಣೆ ಬಗ್ಗೆ ಆದೇಶ ಬಗ್ಗೆ ಆದೇಶಿಸಿ ಸಲ್ಲಿಸಿದೆ

54) ಕಲಂ-30/6) ಸದರಿಯವರಿಗೆ ಕೊಡಬೇಕಾದ ಬಿಲ್ಲನ್ನು ಸಲ್ಲಿಸಿದೆ ಮತ್ತು 25007 ರಂದ ಚಲನ್

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.